PCB REMOVAL/REMEDIATION PROJECT RECORD Malibu High School – Buildings F and I

May 5, 2021

Prepared For:

Santa Monica Malibu Unified School District

Carey Upton 2828 4th Street Santa Monica, California 90405



NV5 – Alta Environmental 3777 Long Beach Blvd. Annex Building Long Beach, CA 90807 Phone: 800.777.0605

EXECUTIVE SUMMARY

Alta Environmental DBA NV5 (NV5) conducted monitoring services during the removal of polychlorinated biphenyl (PCBs) impacted building materials (flooring adhesive) from Rooms 303 (Enhanced Lecture), 303C (office), 303B (Lecture Prep), and 303A (Janitor's Closet) of Building F and Room 402C/402D (Dark Room) of Building I within Malibu High School, located at 30215 Morning Drive, Malibu, California 90265. The work was completed under the approved site-specific PCB Remediation Waste Plan (Work Plan).

Prior to the start of work, negative air-pressure containment systems were constructed around the removal areas to minimize the potential for fugitive dust migration. Particulate air monitoring was conducted during active remediation activities and the reported concentrations were below action levels established for this project. There were no documented exceedances.

Following the removal of identified PCB-containing materials and the installation of the encapsulant floor covering, NV5 conducted initial post-removal surface wipe sampling prior to removal of the work area containment. The results of the initial wipe samples were reported below the USEPA Region IX heath-based benchmark.

Following receipt of acceptable initial wipe sample results, the work area containments were removed and to facilitate build-back of disturbed areas. Final confirmation surface wipe and air samples were collected following restoration of the work areas and prior to re-occupancy. The results of this sampling met the USEPA re-occupancy criteria.

TABLE OF CONTENTS

1.0	PROJECT BACKGROUND	1
2.0	NV5 PROJECT SCOPE OF SERVICES	1
3.0	CONTRACTOR PERFORMED REMOVAL ACTIVITIES	1
3.1 3.2	REGULATED WORK AREA	. 2
3.3 3.4 3.5	FLOORING MASTIC REMOVALPOST REMEDIATION CONTAINMENT INSPECTION AND CLEARANCE	. 2
_	.5.1 Wipe Sampling	. 3
4.0	PERIMETER SAMPLING/AIR MONITORING-RESPIRABLE AIRBORNE PARTICULATES.	4
5.0	WORKER PROTECTION	4
6.0	WORKER DECONTAMINATION	4
7.0	EQUIPMENT DECONTAMINATION	4
3.0	QUALITY CONTROL	5
9.0	WASTE MANAGEMENT AND DISPOSAL	5
10.0	PROJECT SUMMARY	5
11.0	DISCLAIMER	5
12.0	SIGNATORY	6

APPENDICES

Appendix A: PCB Removal Locations

Appendix B: Post Removal and Clearance Sampling Results

Appendix C: Laboratory Reports Appendix D: Dust Monitoring Data

1.0 PROJECT BACKGROUND

Previous investigations identified polychlorinated biphenyl (PCB) impacted building materials within select areas of Building F and Building I at Malibu Middle and High School, located at 30215 Morning Drive, Malibu, California (Site). This report details monitoring services performed by Alta Environmental dba NV5 (NV5) during the removal of flooring material containing elevated levels of PCBs from Rooms 303 (Enhanced Lecture), 303C (Office), 303B (Lecture Prep), and 303A (Janitor's Closet) within Building F and Room 402C/402D (Dark Room) within Building I.

Appendix A provides figures detailing the locations of removed building materials.

2.0 NV5 PROJECT SCOPE OF SERVICES

At the request of the Santa Monica-Malibu Unified School District (District), NV5 provided the following services during the removal/remediation:

- Contractor observation to document project activities, including the contractor's adherence to the requirements of the Notification and Request for Approval, PCB Remediation Waste Plan, Buildings D, F, G, I and J (Work Plan) prepared by Ramboll, dated April 23, 2018;
- Particulate sampling using real-time monitors both upwind and downwind from the work area;
- Final visual inspection confirming that applicable PCB flooring material and associated dust and debris were removed;
- Observation of a 2-layer epoxy encapsulant application to concrete slab;
- Initial post-removal wipe sampling; and
- Final pre-occupancy surface wipe sampling and air sampling.

3.0 CONTRACTOR PERFORMED REMOVAL ACTIVITIES

An overview of removal and abatement activities performed by the District-selected remediation contractor, Miller Environmental (Miller), is provided in the following sections.

All PCB removal activities and waste segregation, storage, and disposal were conducted in accordance with the Work Plan.

3.1 REGULATED WORK AREA

Two work areas, one at Building F and one at Building I, were established around the designated PCB removal areas. Physical barriers and warning signs were utilized to limit access to only those authorized persons conducting or monitoring the remediation work. The PCB removal areas were further isolated by installing additional containment systems consisting of critical and perimeter barriers constructed with fire retardant polyethylene sheeting.

3.2 **ENGINEERING CONTROLS**

Containment systems were constructed around each PCB removal area to minimize the potential for fugitive dust migration outside of the regulated work areas. Negative air pressures were established within each containment using high-efficiency particulate air (HEPA) filtering fan units to maintain a minimum air pressure differential of -0.02 inches/water column. The containment area pressure differential was continuously monitored during PCB removal activities using a data-logging manometer. Additional engineering controls included the use of HEPA filter-equipped vacuums within the containment systems to collect dust generated during the remediation activities.

3.3 FLOORING MASTIC REMOVAL

As discussed in the Work Plan, previous investigations of Building F and Building I identified select locations of PCB-impacted flooring mastic and adhesives with concentrations greater than 50 partsper-million (ppm). Miller pre-wet the target flooring surfaces and utilized metal scrapers and similar manual tools to separate and remove the PCB-impacted flooring materials. Following bulk removal, detailed cleaning of remaining residue was performed (without the use of solvents) and all wastes were properly containerized and temporarily stored onsite pending disposal (Section 9).

Upon removal of all waste materials, a visual inspection of the work area was performed to ensure adequate decontamination of the work area containment. Following verification, an encapsulant floor covering was applied in accordance with the Work Plan. The applied encapsulant consisted of a liquid epoxy coating installed in two coats, each with contrasting colors, to a total thickness of 16 thousandths of an inch (16 mils). Two rounds of verification sampling were then conducted and following review of the laboratory results, the work area was released back to the District for future use. Additional details of sampling are discussed in Sections 3.4 and 3.5, below.

3.4 POST REMEDIATION CONTAINMENT INSPECTION AND CLEARANCE

Following the removal of identified PCB-containing materials and the installation of the encapsulant floor coverings, NV5 and Miller staff conducted a visual inspection of all containment areas. After the containment areas were deemed acceptable, initial post-removal surface wipe sampling was conducted prior to removal of the work area containments. Appendix B presents a tabulated overview of the sample results and Appendix C presents copies of the laboratory reports.

On July 22, 2020, based on the size of the work areas, six surface wipe samples were collected from the floor of the containment area in Building F (Rooms 303, 303A, 303B and 303C) and two surface wipe samples were collected from the floor of the containment area in Building I (Room 402C and 402D). In addition, one blank wipe sample was collected for each of the two buildings. The wipe samples were collected on a hexane-wetted gauze pad, using the Standard Wipe Test method described in 40 CFR 761.123. The post-remediation wipe samples and field blank wipe samples were submitted to a California-accredited environmental testing laboratory. All surface wipe samples were prepared for analysis by the laboratory using EPA Method 3540 (Soxhlet extraction) and analyzed for PCBs using EPA Method TO-10A.

Upon laboratory notification that the wipe sample PCB concentrations were reported below the EPA Region IX heath-based benchmark of 1.0 microgram (µg) per 100 square centimeters (cm²), the work area containments were released to the remediation contractor for teardown.

3.5 CONFIRMATION AIR AND WIPE SAMPLING PRIOR TO RE-OCCUPANCY

Following removal of the containment and prior to re-occupancy, NV5 collected surface wipe and air confirmation samples from the work areas. As presented in Appendix B, all confirmation samples were reported below the EPA Region IX heath-based benchmark of 1.0µg/100cm² for the wipe samples and below the EPA evaluation criteria for the air samples.

For reference, the following table presents USEPA's criteria for evaluating exposure levels in indoor air at school sites:

Age in Years Range	1 to <2	2 to <3	3 to <6	6 to <12	12 to <15	15 to <19	<u>19 +</u>
PCBs ng/m ³	100	100	200	300	500	600	500

3.5.1 Wipe Sampling

Each confirmation wipe sample was collected on laboratory supplied gauze pads or similar sampling media in general accordance with the Standard Wipe Test described in 40 CFR 761.123. All samples were submitted to a California-accredited environmental testing laboratory for extraction by EPA Method 3540 (Soxlet extraction) and analysis by USEPA Method 8082.

Building F

On August 5, 2020, a total of three surface wipe samples, one wipe sample from Room 303A, two wipe samples from Room 303, and one blank sample, were collected.

Building I

On July 30, 2020 a total of four surface wipe samples, three wipe samples from the Dark Room floor (Room 402C and 402D) and one from the countertop in the Dark Room were collected.

3.5.2 **Air Sampling**

Each confirmation air sample was collected utilizing a calibrated pump to draw air through laboratory-supplied polyurethane foam cartridges at a flow rate of approximately 5 liters per minute, for approximately 24 hours. The air samples were collected at breathing zone height and without the use of pre-filters.

Building F

On August 3, 2020, air samples were collected in Rooms 303C (Office) and 303 (Enhanced Lecture). In addition, one ambient air sample was collected outside of the building to assess background concentrations of PCBs in air.

Building I

On July 30, 2020, an air sample was collected in Room 402C (Dark Room). In addition, one ambient air sample was collected outside of the building to assess background concentrations of PCBs in air.

4.0 PERIMETER SAMPLING/AIR MONITORING-RESPIRABLE AIRBORNE PARTICULATES

Airborne particulate sampling was conducted during active PCB removal activities using MIE pDR Model 1000 battery operated, direct-read data logging instruments to verify the effectiveness of dust minimization and engineering controls. The instruments were sited at locations upwind and downwind of each work area and collected data at all times while PCB remediation activities were in progress. Meteorological data including wind speed and direction were obtained by NV5 from the nearest weather station listed online at

https://www.wunderground.com/dashboard/pws/KCAMALIB11.

In accordance with the Work Plan, a particulate concentration of 0.1 milligrams per cubic meter (mg/m3) above background was established as the action level for fugitive dust originating from PCB removal activities. All dust monitors were checked at a minimum frequency of once per hour. There were no exceedances of the dust in air action level identified during PCB removal activities conducted during this project. Tabulated dust monitoring results are presented in Appendix D for reference.

5.0 WORKER PROTECTION

Personal protective equipment utilized by workers engaged in the PCB remediation activities included NIOSH-approved half-face air-purifying respirators with HEPA (P100) cartridges, disposable non-porous protective overalls, and eye, hand, foot and hearing protection devices.

6.0 WORKER DECONTAMINATION

A three-stage worker decontamination unit, integral to each work area containment, was placed at the entrance to the regulated work area and included a "dirty" room, shower room and a clean room.

EQUIPMENT DECONTAMINATION 7.0

Equipment used for PCB removal/remediation was wet wiped and vacuumed with HEPA-equipped vacuums and visually inspected prior to removal from the work areas. In addition, the HEPA filters from all equipment, vacuums and negative air blowers were removed inside each containment, and the interior of the unit (filter compartment) was wet wiped prior to removal from the containment systems. Following decontamination, all equipment, including tools, vacuums, and air filtration devices were visually inspected prior to removal from the work areas.

8.0 **QUALITY CONTROL**

Sample collection and analytical methodology used to complete this project were completed according to the Work Plan. All samples collected during this project were analyzed by a certified and accredited laboratory. NV5 reviewed all laboratory data for quality and usability in accordance with appropriate USEPA protocols. Based on a review of the laboratory QC data associated with the sample analysis, the recovery and precision were within the acceptable limits of the laboratory.

WASTE MANAGEMENT AND DISPOSAL

Waste generated (i.e. flooring materials and mastic) as a result of the project activities was properly packaged, labeled and disposed of as PCB Bulk Product Waste, in accordance with the Work Plan and with 40 CFR 761.62. The PCB Bulk Product Waste was transported by BDC Special Waste Services, a California certified waste transporter. The waste was disposed at US Ecology, located at Hwy 95, 11 miles south of Beatty, Nevada.

10.0 PROJECT SUMMARY

PCB related work completed during this project was performed in accordance with the Work Plan. Results of work area dust monitoring indicated that the established threshold of no more than 0.1 mg/m3of dust in air above background levels was maintained during project activities.

Visual inspections confirmed that materials designated for removal were removed and that no visible dust or debris resulting from the removal activities remained in the work area.

Following the removal/remediation work, confirmation surface wipe and air samples were collected. Laboratory results of the surface wipe samples, and the air samples were reported below reoccupancy clearance levels established for this project.

11.0 DISCLAIMER

This report was prepared exclusively for use by the Santa Monica-Malibu Unified School District and may not be relied upon by any other person or entity without NV5 express written permission. The information, conclusions and recommendations described in this report apply to conditions existing at certain locations when services were performed and are intended only for the specific purposes, locations, time frames and project parameters indicated. NV5 cannot be responsible for the impact of any changes in environmental standards, practices, or regulations after performance of services.

In performing our professional services, we have applied engineering and scientific judgment and used a level of effort consistent with the current standard of practice for similar types of studies.

As applicable, NV5 has relied in good faith upon representations and information furnished by individuals with respect to operations and existing property conditions, to the extent that they have not been contradicted by data obtained from other sources. Accordingly, NV5 accepts no responsibility for any deficiencies, omissions, misrepresentations, or fraudulent acts of persons interviewed.



NV5 will not accept any liability for loss, injury claim, or damage arising directly or indirectly from any use or reliance on this report. NV5 makes no warranty, expressed or implied.

This report is issued with the understanding that the client, the property owner, or its representative is responsible for ensuring that the information, conclusions, and recommendations contained herein are brought to the attention of the appropriate regulatory agencies, as required.

Material quantities are in some cases listed within this document. These quantities are not intended to be used for removal bidding purposes, nor is this document intended as a contract manual. Work methods and sequence, coordination of participants, applicable codes, engineering controls, required submittals, and notifications should in all cases be addressed in a separate and independent bidding and contract document.

If you have any questions, please do not hesitate to contact the undersigned at (562) 495-5777. We appreciate the opportunity to be of service to the Santa Monica-Malibu Unified School District.

12.0 SIGNATORY

Submitted for and on behalf of NV5.

Prepared by:

NV5

Project Manager

Reviewed by:

NV5


David R. Schack

Vice President, Building Sciences

Type text here

APPENDIX A

PCB Removal Locations



This figure was created in color. Significant information may be lost if copied in black and white.

Legend

☐ PCB Removal / Slab Encapsulation

Scope of Work - Building F PCB Removal


Malibu High School 30215 Morning View Drive Malibu, California





3777 Long Beach Blvd. Annex Bldg. Long Beach, California 90807 P: (562) 495-5777 ◆ F: (562) 495-5877 ◆ www.altaenviron.com

DATE: July 2020 | Project No.: SMSD-20-9592



This figure was created in color. Significant information may be lost if copied in black and white.

Legend

☐ PCB Removal / Slab Encapsulation

Scope of Work - Building I PCB Removal

Malibu High School 30215 Morning View Drive Malibu, California





3777 Long Beach Blvd. Annex Bldg. Long Beach, California 90807 P: (562) 495-5777 ◆ F: (562) 495-5877 ◆ www.altaenviron.com

DATE: July 2020 | Project No.: SMSD-20-9592

APPENDIX B

Post-Removal and Clearance Sampling Results

Summary of Malibu High School Surface Wipe Sampling Results

CLIENT: SMMUSD **PROJECT NO:** SMSD-20-9592

PROJECT: MMHS Demolition Monitoring

Building	Floor Plan ID	Sample Location	Component Description	Sampling Date	Sample ID	Total PCBs (μg/100cm²)
F	303C	Office center	Floor	7/22/2020	F0722-1	0.188
F	303B	Lecture prep center	Floor	7/22/2020	F0722-2	ND
F	303A	Janitor's room east	Floor	7/22/2020	F0722-3	ND
F	303A	Janitor's room west	Floor	7/22/2020	F0722-4	ND
F	303	Enhanced lecture south center	Floor	7/22/2020	F0722-5	ND
F	303	Enhanced lecture north center	Floor	7/22/2020	F0722-6	ND
Field Blank				7/22/2020	F0722-7	ND
F	303C	Office center	Floor	8/5/2020	W080520-1	0.154
F	303	Enhanced lecture north center	Floor	8/5/2020	W080520-2	0.150
F	303	Enhanced lecture south center	Floor	8/5/2020	W080520-3	0.0831
Field Blank				8/5/2020	W080520-4	0.0998
	402C	Dark room center	Floor	7/22/2020	10722-1	ND
'	402D	Storage center	Floor	7/22/2020	10722-2	ND
Field Blank				7/22/2020	10722-3	ND
	402C	Dark room under counter south side	Floor	7/30/2020	WZ73020-1	ND
I	402C	Dark room countertop southwest side	Floor	7/30/2020	WZ73020-2	0.0366J
	402C	Northeast corner	Floor	7/30/2020	WZ73020-3	ND
	402D	Center	Floor	7/30/2020	WZ73020-4	ND

Notes:

 $\mu g/100 \text{cm}^2$ = micrograms per 100 square centimeters

PCB = polychlorinated biphenyl

J = A "J-flag" designation indicates that the reported concentration is an estimated value, detected above the method detection limit but below the laboratory's practical quantitative limit.

Summary of Malibu High School Air Sampling Results

CLIENT: SMMUSD PROJECT SMSD-20-9592

PROJECT: MMHS Demolition Monitoring

Building	Room Placard ID	Room Description	Sampling Date ^[a]	Sample ID	Total PCBs (ng/m³)
F	303	Enhanced Lecture	8/3/2020	F080320-1	16.3
F	303C	Office	8/3/2020	F080320-2	22.2
F	Ambient	Outside of Room 303	8/3/2020	F080320-3	3.09
F	Blank	N/A	N/A	F080320B	ND
I	402C	Dark room	7/30/2020	I73020-1	30.9
I	Ambient	N/A	7/30/2020	173020-2	ND
I	Blank	N/A	N/A	173020-3	ND

Notes:

[a] Air samples were collected over a 24-hour period with the lights on, windows and door closed, and ventilation off. Start date given.

Abbreviations:

ng/m³ = nanograms per cubic meter

ND = compound was analyzed for but not detected above the laboratory reporting limit

NA = Not Applicable

APPENDIX C

Laboratory Reports



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

Ordered By

NV5

3777 Long Beach Blvd. Long Beach, CA 90807-

Telephone: (562)495-5777
Attention: Jonathan Barkman

Number of Pages 5

Date Received 07/22/2020
Date Reported 07/23/2020

Job Number	Order Date	Client
105502	07/22/2020	NV5

Project ID: SMSD-20-9592

Project Name: Malibu High School
Site: Malibu High School

30215 Morning View Dr.

Malibu, CA 90265

Enclosed please find results of analyses of 10 solid samples which were analyzed as specified on the attached chain of custody. If there are any questions, please do not hesitate to call.

Checked By: ____ Approved By:

Joe Sevrean Laboratory Director



2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

BB60193

CHAIN OF CUSTODY RECORD

180 TEST INSTRUCTIONS & COMMENTS က် Page V of HED BY: Vargis-4/22/20 RECEIVED BY Printed Name: RELINQUI Signature: Time: ANALYSIS REQUESTED RELINQUISHED BY: AETL JOB No. 105502 RECEIVED BY: Printed Name Printed Nam Signature 1200g FCB C808 でから RELINQUISHED BY ICED PRES. SAMPLER EMALY Man, Barkman PROJECT MANAGER CONTAINER NUMBER/SIZE Etts S&A ZZS ANOHA DATA DELIVERABLE REQUIRED WIPES MATRIX ☐ MARD COPY

☐ E-COPY
☐ GEOTRACKER (GLOBAL ID)
☐ OTHER (PLEASE SPECIFY) **BILLING INFORMATION / SPECIAL INSTRUCTIONS** # Od 1200 1240 2521 1300 235 1205 230 245 05 21 TIME TOTAL NUMBER OF CONTAINERS: 1210 DAVS. CON 30215 Morning View COMPANY ADDRESS 7777 LONG BEACH Bluck 20 DATE CC: David. Sonack@AVS. Com IO722-1/105502.01/1/22 ☐ NORMAL ☐ SAME DAY ☐ NEXT DAY RUSH RUSH 4 DAYS 105502.02 10.205501 30.205501 105501.03 105502.06 01.205501 60.205501 105502 09 Randolph. Flovest 50-205501 PROJECT NAME ALL H.S. LAB ID TURN AROUND TIME 3 DAYS RUSH ナ COMPANY NYS SAMPLE ID F0722 □ 2 DAYS RUSH SITE NAME ADDRESS

DISTRIBUTION: WHITE - Laboratory, CANARY - Laboratory, PINK - Project/Account Manager, YELLOW - Sampler/Originator



2834 N. NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP# 1541 & 2402 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

COOLER RECEIPT FORM

COOLER REC		TORM	
Client Name: NYS			
Project Name:			
AETL Job Number: 105502			
Date Received: 7/22/2020 Rece	ived b	y: Sargis-P	,
Carrier: ☐ AETL Courier ☐ Client	П	SO □ Fed	Ex □ UPS
Others:		<u> </u>	
LIOTHOIS.			
Samples were received in: 🗹 Cooler (/)	Othe	T (Specify):	
Inside temperature of shipping container No 1:			3:
Type of sample containers: ☐ VOA, ☐ Glass bo			
☐ Metal sleeves, ☐ Others (Specify):	, •	, <u> </u>	,
How are samples preserved: □ None, □ Ice,	☐ Blu	e Ice. □ Dry Ice	
			□ HCl, □ Na ₂ S ₂ O ₃ ,
□ MeOH	,, ==	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	
Other (Specify): 🗸	Sips		
	Yes	No, explain below	Name, if client was notified.
1. Are the COCs Correct?			
2. Are the Sample labels legible?			
3. Do samples match the COC?	7		
4. Are the required analyses clear?	~		
5. Is there enough samples for required analysis?			
6. Are samples sealed with evidence tape?	NA		
7. Are sample containers in good condition?			
8. Are samples preserved?	>		
9. Are samples preserved properly for the	~		
intended analysis?			
10. Are the VOAs free of headspace?	NA		
11. Are the jars free of headspace?			
PLEASE NOTE ALL SAMPLES WILL B	E DI	SPOSED OF 3	30 DAYS AFTER
RECEIVING DATE. IF AETL IS INFOR	RMED	OTHERWIS.	E. THERE WILL
BE A STORAGE CHARGE PER SAMPL			,
HELD BEYOND 30 DAYS.	212		
TILLED BETOND 30 DATS.			
Explain all "No" answers for above questions:			
Explain all 110 answers for above questions.			
	_		
THE PARTY AND TH			



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

Page: 1 A Ordered By

NV5

3777 Long Beach Blvd. Long Beach, CA 90807-

Telephone: (562)495-5777 Attention: Jonathan Barkman Project ID: SMSD-20-9592
Date Received 07/22/2020
Date Reported 07/23/2020

Job Number	Order Date	Client
105502	07/22/2020	NV5

CERTIFICATE OF ANALYSIS CASE NARRATIVE

AETL received 10 samples with the following specification on 07/22/2020.

Lab ID	Sample ID	Sample Date	Matrix	Quantity Of Containers
105502.01	I0722-1	07/22/2020	Solid	1
105502.02	I0722-2	07/22/2020	Solid	1
105502.03	I0722-3	07/22/2020	Solid	1
105502.04	F0722-1	07/22/2020	Solid	1
105502.05	F0722-2	07/22/2020	Solid	1
105502.06	F0722-3	07/22/2020	Solid	1
105502.07	F0722-4	07/22/2020	Solid	1
105502.08	F0722-5	07/22/2020	Solid	1
105502.09	F0722-6	07/22/2020	Solid	1
105502.10	F0722-7	07/22/2020	Solid	1

Method ^ Submethod	Req Date	Priority	TAT	Units
(8082) ^ WIPE-2	07/23/2020	2	Rush	ug/100cm2

The samples were analyzed as specified on the enclosed chain of custody. No analytical non-conformances were encountered.

Unless otherwise noted, all results of soil and solid samples are based on wet weight.

62		ol Sevan
Checked By:	Approved By:	<u> </u>

Joe Sevrean
Laboratory Director



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

ANALYTICAL RESULTS

Ordered By

Site

NV5

3777 Long Beach Blvd. Long Beach, CA 90807Malibu High School 30215 Morning View Dr. Malibu, CA 90265

Telephone: (562)495-5777 Attn: Jonathan Barkman

Page: 2

Project ID: SMSD-20-9592

Project Name: Malibu High School

 AETL Job Number
 Submitted
 Client

 105502
 07/22/2020
 NV5

Method: (8082), Polychlorinated Biphenyls (PCBs) by GC

QC Batch No: 072220

		40 2410					
Our Lab I.D.			Method Blank	105502.01	105502.02	105502.03	105502.04
Client Sample I.D.				I0722-1	I0722-2	I0722-3	F0722-1
Date Sampled				07/22/2020	07/22/2020	07/22/2020	07/22/2020
Date Prepared			07/22/2020	07/22/2020	07/22/2020	07/22/2020	07/22/2020
Preparation Method			3540C	3540C	3540C	3540C	3540C
Date Analyzed			07/23/2020	07/23/2020	07/23/2020	07/23/2020	07/23/2020
Matrix			Solid	Solid	Solid	Solid	Solid
Units			ug/100cm2	ug/100cm2	ug/100cm2	ug/100cm2	ug/100cm2
Dilution Factor			1	1	1	1	1
Analytes	MDL	PQL	Results	Results	Results	Results	Results
Aroclor-1016 (PCB-1016)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1221 (PCB-1221)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1232 (PCB-1232)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1242 (PCB-1242)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1248 (PCB-1248)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1254 (PCB-1254)	0.05	0.10	ND	ND	ND	ND	0.188
Aroclor-1260 (PCB-1260)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1262 (PCB-1262)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1268 (PCB-1268)	0.05	0.10	ND	ND	ND	ND	ND
Our Lab I.D.			Method Blank	105502.01	105502.02	105502.03	105502.04
Surrogates	%Rec.Limit		% Rec.	% Rec.	% Rec.	% Rec.	% Rec.
Decachlorobiphenyl	30-150		79.0	71.5	57.2	47.2	57.1
Tetrachloro-m-xylene	30-150		61.2	58.4	58.4	55.8	56.1



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

ANALYTICAL RESULTS

Ordered By

Site

NV5

3777 Long Beach Blvd. Long Beach, CA 90807Malibu High School 30215 Morning View Dr. Malibu, CA 90265

Telephone: (562)495-5777 Attn: Jonathan Barkman

Page: 3

Project ID: SMSD-20-9592

Project Name: Malibu High School

 AETL Job Number
 Submitted
 Client

 105502
 07/22/2020
 NV5

Method: (8082), Polychlorinated Biphenyls (PCBs) by GC

QC Batch No: 072220

		QO Daton	NO. 072220		_		
Our Lab I.D.			105502.05	105502.06	105502.07	105502.08	105502.09
Client Sample I.D.			F0722-2	F0722-3	F0722-4	F0722-5	F0722-6
Date Sampled			07/22/2020	07/22/2020	07/22/2020	07/22/2020	07/22/2020
Date Prepared			07/22/2020	07/22/2020	07/22/2020	07/22/2020	07/22/2020
Preparation Method			3540C	3540C	3540C	3540C	3540C
Date Analyzed			07/23/2020	07/23/2020	07/23/2020	07/23/2020	07/23/2020
Matrix			Solid	Solid	Solid	Solid	Solid
Units			ug/100cm2	ug/100cm2	ug/100cm2	ug/100cm2	ug/100cm2
Dilution Factor			1	1	1	1	1
Analytes	MDL	PQL	Results	Results	Results	Results	Results
Aroclor-1016 (PCB-1016)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1221 (PCB-1221)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1232 (PCB-1232)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1242 (PCB-1242)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1248 (PCB-1248)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1254 (PCB-1254)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1260 (PCB-1260)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1262 (PCB-1262)	0.05	0.10	ND	ND	ND	ND	ND
Aroclor-1268 (PCB-1268)	0.05	0.10	ND	ND	ND	ND	ND
Our Lab I.D.			105502.05	105502.06	105502.07	105502.08	105502.09
Surrogates	%Rec.Limit		% Rec.				
Decachlorobiphenyl	30-150		51.1	57.4	52.0	57.3	58.4
Tetrachloro-m-xylene	30-150		41.3	61.4	53.3	49.0	46.9



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

ANALYTICAL RESULTS

Ordered By

Site

NV5

3777 Long Beach Blvd. Long Beach, CA 90807Malibu High School 30215 Morning View Dr. Malibu, CA 90265

Telephone: (562)495-5777 Attn: Jonathan Barkman

Page: 4

Project ID: SMSD-20-9592

Project Name: Malibu High School

 AETL Job Number
 Submitted
 Client

 105502
 07/22/2020
 NV5

Method: (8082), Polychlorinated Biphenyls (PCBs) by GC

QC Batch No: 072220

QC Batch No. 0/2220									
Our Lab I.D.			105502.10						
Client Sample I.D.			F0722-7						
Date Sampled			07/22/2020						
Date Prepared			07/22/2020						
Preparation Method			3540C						
Date Analyzed			07/23/2020						
Matrix			Solid						
Units			ug/100cm2						
Dilution Factor			1						
Analytes	MDL	PQL	Results						
Aroclor-1016 (PCB-1016)	0.05	0.10	ND						
Aroclor-1221 (PCB-1221)	0.05	0.10	ND						
Aroclor-1232 (PCB-1232)	0.05	0.10	ND						
Aroclor-1242 (PCB-1242)	0.05	0.10	ND						
Aroclor-1248 (PCB-1248)	0.05	0.10	ND						
Aroclor-1254 (PCB-1254)	0.05	0.10	ND						
Aroclor-1260 (PCB-1260)	0.05	0.10	ND						
Aroclor-1262 (PCB-1262)	0.05	0.10	ND						
Aroclor-1268 (PCB-1268)	0.05	0.10	ND						
Our Lab I.D.			105502.10						
Surrogates	%Rec.Limit		% Rec.						
Decachlorobiphenyl	30-150		53.2						
Tetrachloro-m-xylene	30-150		60.4						



2834 & 2908 North Naomi Street Burbank, CA 91504 • DOHS NO: 1541, LACSD NO: 10181 Tel: (888) 288-AETL • (818) 845-8200 • Fax: (818) 845-8840 • www.aetlab.com

QUALITY CONTROL RESULTS

Ordered By

Site

NV5

3777 Long Beach Blvd. Long Beach, CA 90807Malibu High School 30215 Morning View Dr. Malibu, CA 90265

Telephone: (562)495-5777 Attn: Jonathan Barkman

Page: 5

Project ID: SMSD-20-9592

Project Name: Malibu High School

AETL Job	Number	Submitted	Client
105	502	07/22/2020	NV5

Method: (8082), Polychlorinated Biphenyls (PCBs) by GC

QC Batch No: 072220; LCS: Blank; LCS Prepared: 07/22/2020; LCS Analyzed: 07/23/2020; Units: ug/100cm2

	LCS	LCS	LCS	LCS DUP	LCS DUP	LCS DUP	LCS RPD	LCS/LCSD	LCS RPD	
Analytes	Concen	Recov	% REC	Concen	Recov	% REC	% REC	% Limit	% Limit	
Aroclor-1016 (PCB-1016)	500	515	103	500	645	129	22.4	50-150	<20	
Aroclor-1260 (PCB-1260)	500	665	133	500	745	149	11.3	50-150	<20	
Surrogates										
Decachlorobiphenyl	50.0	37.4	74.8	50.0	42.7	85.4	13.2	30-150	<20	
Tetrachloro-m-xylene	50.0	37.7	75.4	50.0	37.8	75.6	<1	30-150	<20	



2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 DHS # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

Data Qualifiers and Descriptors

Data Qualifier:

#: Recovery is not within acceptable control limits.

*: In the QC section, sample results have been taken directly from the ICP reading. No preparation factor has

been applied.

B: Analyte was present in the Method Blank.

D: Result is from a diluted analysis.

E: Result is beyond calibration limits and is estimated.

H: Analysis was performed over the allowed holding time due to circumstances which were beyond laboratory

control.

J: Analyte was detected . However, the analyte concentration is an estimated value, which is between the Method

Detection Limit (MDL) and the Practical Quantitation Limit (PQL).

M: Matrix spike recovery is outside control limits due to matrix interference. Laboratory Control Sample recovery

was acceptable.

MCL: Maximum Contaminant Level

NS: No Standard Available

S6: Surrogate recovery is outside control limits due to matrix interference.

S8: The analysis of the sample required a dilution such that the surrogate concentration was diluted below the

method acceptance criteria.

X: Results represent LCS and LCSD data.

Definition:

%Limi: Percent acceptable limits.

%REC: Percent recovery.

Con.L: Acceptable Control Limits

Conce: Added concentration to the sample.

LCS: Laboratory Control Sample

MDL: Method Detection Limit is a statistically derived number which is specific for each instrument, each method,

and each compound. It indicates a distinctively detectable quantity with 99% probability.



2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 DHS # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

Data Qualifiers and Descriptors

MS:

Matrix Spike

MS DU:

Matrix Spike Duplicate

ND:

Analyte was not detected in the sample at or above MDL.

PQL:

Practical Quantitation Limit or ML (Minimum Level as per RWQCB) is the minimum concentration that can

be quantified with more than 99% confidence. Taking into account all aspects of the entire analytical

instrumentation and practice.

Recov:

Recovered concentration in the sample.

RPD:

Relative Percent Difference



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

August 05, 2020

AETL Job No: BBH0026
Project Number: SMSD-20-9426
Received Date: 08/04/2020

Jonathan Barkman NV5 3777 Long Beach Boulevard, Annex Building Long Beach, CA 90807

Project Name: Malibu High School Bldg. F

Site: Malibu High School 30215 Morning View Dr. Malibu, CA 90265

Enclosed please find the results of analyses for samples which were analyzed as specified on the attached chain of custody. If you have any questions concerning this report, please do not hesitate to call.

Checked By:

Christine Novshadayan

Project Manager

Approved By:

Corey Jones

Project Manager

Table of Contents

		Malibu High School (SMSD-20-9426) BBH0026	
1	Cover Letter		1
2	Sample Condition o	n Receipt	3
3	Chain of Custody		4
4	Cooler Receipt Form	ms	5
5	Case Narrative		7
6	Samples Received		8
7	Positive Hits Summ	ary	9
8	Analytical Results		10
9	Quality Control Res	ults	14
10	Qualifiers and Defin	itions	16



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

V5 AETL Job Number: BBH0026 Site: Malibu High School
777 Long Beach Boulevard, Appey Building Project Number: SMSD-20-9426 30215 Morning View Dr.

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/05/2020 16:50

Sample Condition on Receipt

	Cooler ID: Default Cooler		Temperature: 3.1 °C	
ĺ	Are the COCs Correct	Υ		
1	Labels Legible	Υ	Containers In Good Condition	Υ
1	COC/Labels Agree	Υ	Samples Preserved Properly	Υ
į	Sufficient Sample Volume	Υ	Sufficient Holding Time for all Tests	Υ
1	Sample Labels intact	Υ	Received on Ice	Υ



2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

CHAIN OF CUSTODY RECORD

120170

TEST INSTRUCTIONS & COMMENTS thrucke 500 139.3 က က် VOlone 2 ō L. Page RELINQUISHED BY: Chiled May Willy Signature CANIN 2 大人。 21616 Stop time RECEIVED BY LABORATORY: Signature: i i S Time: Time: **ANALYSIS REQUESTED** AETL JOB NO. BBHOO 26 RELINQUISHED BY: RECEIVED BY: rinted Name rinted Name Signature STRIBUTION: WHITE - Laboratory, CANARY - Laboratory, PINK - Project/Account Manager, YELLOW - Sampler/Originator Villamanya VI Nan Weva Soxwort Soxwort M Zie Zie × ANACHON PARMILE × COMPANY ADDRESS

STATE LAND BELLEN BIVA. (AMALY BAGG) BELLEN AS SHOT PROJECT MANAGER

PROJECT MANE JON BRICH BIVA. (AMALY BAGG) BELLEN BROYEL MAIL DU HIGH SCHOOL BALKMANG NYS.

MAIL DU HIGH SCHOOL BLA E

PROJECT # MALVAN BALKMANG NYS. JB-14-20 RELINQUISHED BY PRES. Signature: Conjana のか ろける RECEIVED BY: MINORAL NAME SAMPLER: CONTAINER NUMBER/SIZE DATA DELIVERABLE REQUIRED 7 MATRIX ☐ HARD COPY

☐ E-COPY
☐ GEOTRACKER (GLOBAL ID)
☐ OTHER (PLEASE SPECIFY) BILLING INFORMATION / SPECIAL INSTRUCTIONS # Od Stav+ エジ 1404 · JONATHON BAYKWAND PVS. LOM 333 TOTAL NUMBER OF CONTAINERS: 30215 Morning View Dr F080320-1 17546026-01 108-13-20 9020S Dave Show @ NVS. LON DATE High School, Bldg F] NORMAL ☐ SAME DAY 🔀 NEXT DAY RUSH 4 DAYS Marion Ca 1314 00 26.02 F080320-B131340076.04 F080320-3 | BIRHOOKE.03 LAB ID **TURN AROUND TIME** 3 DAYS RUSH F090390-2 SAMPLE ID ☐ 2 DAYS ☐ RUSH SITE NAME ADDRESS Page 4 of 17



2834 N. NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP# 1541 & 2402 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

COOLER RECEIPT FORM

Client Name: NV 5			
Project Name:			
AETL Job Number: 13740026		_	
Date Received: 8/4/2020 Received:	ived b	y: Sargis	Pivel
Carrier: AETL Courier Client			
Others:		ISL LITEG	LA LI OID
Liouners.			
Samples were received in: K Cooler (\)	7 Other	r (Specify)*	
Inside temperature of shipping container No 1:			3:
Type of sample containers: VOA, Glass both			
sleeves, A Others (Specify): PUFF			, ====, = =====
How are samples preserved: ☐ None, ☐ Ice,	□ Blu	e Ice, \square Dry Ice	
			□ HCl, □ Na ₂ S ₂ O ₃ ,
□ MeOH	,	,	,
☐ Other (Specify):	***	100	
	Yes	No, explain below	Name, if client was notified.
1. Are the COCs Correct?	7		
2. Are the Sample labels legible?	7		
3. Do samples match the COC?	V		
4. Are the required analyses clear?	1		
5. Is there enough samples for required analysis?	1		
6. Are samples sealed with evidence tape?	NIA		
7. Are sample containers in good condition?	~		
8. Are samples preserved?	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \		
9. Are samples preserved properly for the	V		
intended analysis?			
10. Are the VOAs free of headspace?	NIA		
11. Are the jars free of headspace?	1		
PLEASE NOTE ALL SAMPLES WI	LL B	E DISPOSED	OF 30 DAYS AFTER
RECEIVING DATE. IF AETL IS IN	FOR	MED OTHER	WISE, THERE WILL
BE A STORAGE CHARGE PER SA	MPL	E PER MONT	H FOR ANY SAMPLE
HELD BEYOND 30 DAYS.			
Explain all "No" answers for above quest	ions:		
•			

Corey Jones

From:

Jonathan Barkman < Jonathan.Barkman@nv5.com>

Sent:

Wednesday, August 5, 2020 3:14 PM

To:

Corey Jones

Subject:

Malibu Air Samples - COC

Hi Corey – I just discovered an error on the stated flow volume for the 3 PUF samples collected on 8/4/202 (as listed on the COC).

The volumes should be as follows:

F080320-1 7,125.0 L F080320-2 7,153.5 L F080320-3 7,147.1 L

F080320-B blank sample, no flow volume

Regards,

Jonathan Barkman | Project Manager | **NV5** 3777 Long Beach Boulevard, Annex Building | Long Beach, CA 90807 | O: 562.495.5777 | D: 562.489.9730 | C: 310.920.8404

www.NV5.com | www.altaenviron.com | Electronic Communications Disclaimer

Alta Environmental is now NV5



3777 Long Beach Boulevard, Annex Building

Long Beach, CA 90807

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

Jonathan Barkman

AETL Job Number: BBH0026 Site: Malibu High School

Project Number: SMSD-20-9426 30215 Morning View Dr. Malibu, CA 90265

Project Name: Malibu High School Reported: 08/05/2020 16:50

Case Narrative

The following "Sample Received" Section summarizes the samples received and associated analyses requested as specified on the enclosed chain of custody.

Project Manager:

Unless otherwise noted, all results of soil and solid samples are based on wet weight.

No analytical non-conformances were encountered.



3777 Long Beach Boulevard, Annex Building

Long Beach, CA 90807

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0026

Project Number: SMSD-20-9426
Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/05/2020 16:50

Site:

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Samples Received

AETL received the following samples on 08/04/2020 with the following specifications

Project Name: Malibu High School

Site: 30215 Morning View Dr. Malibu, CA 90265

Lab ID Client ID		Sample Date	Matrix	Quantity of Containers
BBH0026-01	F080320-1	08/3/20 14:07	Air	1
Analysis			Units	TAT
EPA TO-10A			ng/m³	1
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0026-02	F080320-2	08/3/20 14:22	3/20 14:22 Air	
Analysis			Units	TAT
EPA TO-10A			ng/m³	1
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0026-03	F080320-3	08/3/20 14:15	Air	1
Analysis			Units	TAT
EPA TO-10A			ng/m³	1
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0026-04	F080320-B	08/3/20 0:00	Air	1
Analysis			Units	TAT

Total Number of Samples received:

4



Long Beach, CA 90807

3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

IV5 AETL Job Number:

Project Number: SMSD-20-9426

Site: Malibu High School

30215 Morning View Dr. Malibu, CA 90265

Project Manager: Jonathan Barkman

BBH0026

Project Name: Malibu High School Reported: 08/05/2020 16:50

Positive Hits Summary

Lab ID	Client ID				
BBH0026-01	F080320-1	Re	ceived: 08/04/20	20 16:05	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA TO-10A	Aroclor-1254 (PCB-1254)	16.3		ng/m³	08/05/2020 12:12
Lab ID	Client ID				
BBH0026-02	F080320-2	Re	ceived: 08/04/20	20 16:05	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA TO-10A	Aroclor-1254 (PCB-1254)	22.2		ng/m³	08/05/2020 12:32
Lab ID	Client ID				
BBH0026-03	F080320-3	Re	ceived: 08/04/20	20 16:05	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA TO-10A	Aroclor-1254 (PCB-1254)	3.09	_	ng/m³	08/05/2020 12:52



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0026

Project Number: SMSD-20-9426

Project Name: Malibu High School Reported: 08/05/2020 16:50

Site:

Malibu High School 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA 90265

Analytical Results

Client ID: F080320-1

Long Beach, CA 90807

Lab ID: BBH0026-01 (Air)

Analyte	Result Qualif	ier Dilutio	n MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds									
Method:	EPA TO-10A									
Aroclor-1016 (PCB-1016)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1221 (PCB-1221)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1232 (PCB-1232)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1242 (PCB-1242)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1248 (PCB-1248)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1254 (PCB-1254)	16.3	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1260 (PCB-1260)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1262 (PCB-1262)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Aroclor-1268 (PCB-1268)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
	Recovery			Acceptano	ce Criteria					
Surrogate: Decachlorobiphenyl	71.8%			<i>30-150</i>		08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C
Surrogate: Tetrachloro-m-xylene	82.1%			<i>30-150</i>		08/04/20 18:30	08/05/20 12:12	B0H0091	ATS	3540C



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0026 Site: Malibu High School

Jonathan Barkman

Project Number: SMSD-20-9426 30215 Morning View Dr.

Malibu, CA 90265

Project Name: Malibu High School Reported: 08/05/2020 16:50

Analytical Results

Project Manager:

Client ID: F080320-2

Long Beach, CA 90807

Lab ID: BBH0026-02 (Air)

Analyte	Result Quali	fier D	ilution	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds										
Method:	EPA TO-10A										
Aroclor-1016 (PCB-1016)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1254 (PCB-1254)	22.2		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
	Recovery				Acceptance	e Criteria					
Surrogate: Decachlorobiphenyl	84.2%				30-150		08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C
Surrogate: Tetrachloro-m-xylene	78.6%				30-150		08/04/20 18:30	08/05/20 12:32	B0H0091	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0026

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426
Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/05/2020 16:50

Site:

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Analytical Results

Client ID: F080320-3

Lab ID: BBH0026-03 (Air)

Analyte	Result Qual	ifier I	Dilution	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds										
Method:	EPA TO-10A										
Aroclor-1016 (PCB-1016)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1254 (PCB-1254)	3.09		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
	Recovery				Acceptanc	e Criteria					
Surrogate: Decachlorobiphenyl	97.9%				30-150		08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C
Surrogate: Tetrachloro-m-xylene	81.9%				30-150		08/04/20 18:30	08/05/20 12:52	B0H0091	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0026 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA 90265

Project Name: Malibu High School Reported: 08/05/2020 16:50

Analytical Results

Client ID: F080320-B

Long Beach, CA 90807

Lab ID: BBH0026-04 (Air)

Analyte	Result Qualit	ier Diluti	on MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic Co	ompounds									
Method:	EPA TO-10A									
Aroclor-1016 (PCB-1016)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1221 (PCB-1221)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1232 (PCB-1232)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1242 (PCB-1242)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1248 (PCB-1248)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1254 (PCB-1254)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1260 (PCB-1260)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1262 (PCB-1262)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Aroclor-1268 (PCB-1268)	ND	1	0.0500	0.100	ng/m³	08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
	Recovery			Acceptano	ce Criteria					
Surrogate: Decachlorobiphenyl	68.9%			30-150		08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C
Surrogate: Tetrachloro-m-xylene	81.3%			30-150		08/04/20 18:30	08/05/20 13:12	B0H0091	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 3777 Long Beach Boulevard, Annex Building

Long Beach, CA 90807

AETL Job Number: Project Number: BBH0026

Site:

Malibu High School

30215 Morning View Dr.

Malibu, CA 90265

Project Manager: Project Name: Jonathan Barkman Malibu High School

SMSD-20-9426

Reported:

08/05/2020 16:50

Quality Control Results

Semivolatile Organic Compounds (EPA TO-10A)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0091 - 3540C					Prepared:	08/04/2	2020 18:30				
Method Blank (B0H0091-BLK1)					Analyzed:	08/05/2	2020 11:52				
Aroclor-1016 (PCB-1016)	ND	0.0500	0.100	ng/m³							
Aroclor-1221 (PCB-1221)	ND	0.0500	0.100	ng/m³							
Aroclor-1232 (PCB-1232)	ND	0.0500	0.100	ng/m³							
Aroclor-1242 (PCB-1242)	ND	0.0500	0.100	ng/m³							
Aroclor-1248 (PCB-1248)	ND	0.0500	0.100	ng/m³							
Aroclor-1254 (PCB-1254)	ND	0.0500	0.100	ng/m³							
Aroclor-1260 (PCB-1260)	ND	0.0500	0.100	ng/m³							
Aroclor-1262 (PCB-1262)	ND	0.0500	0.100	ng/m³							
Aroclor-1268 (PCB-1268)	ND	0.0500	0.100	ng/m³							
Surrogate: Decachlorobiphenyl	0.0234			ng/m³	0.0500000		46.9	30-150			
Surrogate: Tetrachloro-m-xylene	0.0373			ng/m³	0.0500000		74.5	<i>30-150</i>			



Long Beach, CA 90807

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBH0026
3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426

Project Number: SMSD-20-9426
Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/05/2020 16:50

Site:

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Quality Control Results

Semivolatile Organic Compounds (EPA TO-10A)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0091 - 3540C (C	Continued)				Prepared:	08/04/2	020 18:30				
LCS (B0H0091-BS1)	,				Analyzed:	08/05/2	020 11:13				
Aroclor-1016 (PCB-1016)	1.04	0.0500	0.100	ng/m³	1.00000		104	40-140			
Aroclor-1260 (PCB-1260)	1.32	0.0500	0.100	ng/m³	1.00000		132	40-140			
Surrogate: Decachlorobiphenyl	0.0375			ng/m³	0.0500000		74.9	30-150			
Surrogate: Tetrachloro-m-xylene	0.0278			ng/m³	0.0500000		55.6	30-150			
LCSD (B0H0091-BSD1)					Analyzed:	08/05/2	020 11:32				
Aroclor-1016 (PCB-1016)	1.11	0.0500	0.100	ng/m³	1.00000		111	40-140	6.74	40	
Aroclor-1260 (PCB-1260)	1.25	0.0500	0.100	ng/m³	1.00000		125	40-140	4.95	40	
Surrogate: Decachlorobiphenyl	0.0306			ng/m³	0.0500000		61.2	30-150			
Surrogate: Tetrachloro-m-xylene	0.0380			ng/m³	0.0500000		76.0	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

V5 AETL Job Number: BBH0026 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA 90265

Project Name: Malibu High School Reported: 08/05/2020 16:50

Qualifiers and Definitions

ItemDefinitions%RECPercent Recovery°CDegrees Celsius

AETL American Environmental Testing Laboratory, LLC

CARB California Air Resources Board

COC Chain of Custody

Dup Duplicate

ELAP Environmental Laboratory Accreditation Program

EPA Environmental Protection Agency

HC Hydrocarbon

LACSD Los Angeles County Sanitation Districts

LCS Laboratory Control Sample - A sample matrix, free from the analytes of interest, spiked with verified known amounts of

analytes

LCSD Laboratory Control Sample Duplicate - A replicate of Laboratory Control Sample.

LOQ Limit of Quantitation

MDL Method Detection Limit - The minimum measured concentration of a substance that can be reported with 99% confidence.

MDL is statistically derived number which is specific for each instrument, each method and each compound.

mg/kg Miligrams per Kilogram
mg/L Miligrams per Liter

MS Matrix Spike - A sample prepared, taken through all sample preparation and analytical steps of the procedure and analyzed as

an independent test results.

MSD Matrix Spike Duplicate - A replicate of Matrix Spike Sample.

N No

ND Analyte is not detected below Method Detection Limit.

ng/m3 Nanograms per cubic meter

NIOSH National Institute for Occupational Safety and Health

nL/L Nanoliters per Liter

NTU Nephelometric Turbidity Units

OSHA Occupational Safety and Health Administration

RL Reporting Limit - The lowest concentration at which an analyte can be detected in a sample and its concentration can be

reported with a specified degree of confidence, accuracy and precision. For usage at AETL, RL is equivalant to LOQ.

RPD Relative Percent Difference
SIM Selective Ion Monitoring
TPH Total Petroleum Hydrocarbons
ug/kg Micrograms per Kilogram
ug/L Micrograms per Liter
ug/m3 Micrograms per cubic meter

Y Yes



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBH0026 Site: 3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/05/2020 16:50

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Items for Project Manager Review

LabNumber	Analysis	Analyte	Exception
			Default Report (not modified)
			VERSION 6.20:2008
	TO-10A_PCB	(Air)	J-Flags used
	TO-10A_PCB	(Air)	Result calculations based on MDL
	TO-10A_PCB	(Air)	Special Units: ng/m³ (ug/Sample)



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

August 06, 2020

AETL Job No: BBH0041
Project Number: SMSD-20-9426
Received Date: 08/05/2020

Jonathan Barkman NV5 3777 Long Beach Boulevard, Annex Building Long Beach, CA 90807

Project Name: Malibu High School

Site: Malibu High School

30215 Morning View Dr. Malibu, CA 90265

Enclosed please find the results of analyses for samples which were analyzed as specified on the attached chain of custody. If you have any questions concerning this report, please do not hesitate to call.

Checked By:

Harriet Torosyan

Project Manager

Approved By:

Corey Jones

Project Manager

Table of Contents

Cli∈ Wo	ent Project Name: rk Order Number:	Malibu High School (SMSD-20-9426) BBH0041	
1	Cover Letter		1
2	Sample Condition of	on Receipt	3
3	Chain of Custody		4
4	Cooler Receipt For	m	5
6	Positive Hits Summ	nary	7
7	Analytical Results.		8
8	Quality Control Res	sults	12
9	Qualifiers and Defir	nitions	14



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBH0041 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA 90265

Project Name: Malibu High School Reported: 08/06/2020 17:20

Sample Condition on Receipt

Cooler ID: Default Cooler Temperature: 3.2 °C Are the COCs Correct Y Labels Legible Y Containers In Good Condition Y

COC/Labels Agree Y Samples Preserved Properly Y
Sufficient Sample Volume Y Sufficient Holding Time for all Tests Y
Sample Labels intact Y Received on Ice Y



2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

CHAIN OF CUSTODY RECORD

TEST INSTRUCTIONS & COMMENTS Time: 1720 ന က် Time: Cleavance RELINQUISHED BY: Bland 19/9/5 RECEIVED BY LABORATORY: Printed Name: Signature: Signature 117972 Date: Time: Time: ANALYSIS REQUESTED AETL JOB NO. (3814004) RELINQUISHED BY: ECEIVED BY: Printed Name Printed Name Signature: Date: TRIBUTION: WHITE - Laboratory, CANARY - Laboratory, PINK - Project/Account Manáger, YELLOW - Sampler/Originator ÷ E BY RELINQUISHED BY SAMPLER: PRES. Date: 8-5-20 RECEIVED BY rinted Names rinted Name 5MSD-20-9582 Signature: PHONE 510 920 - 8404 Signature CONTAINER NUMBER/SIZE PROJECT MANAGER DATA DELIVERABLE REQUIRED t PROJECT # MATRIX DIPE EMAIL GEOTRACKER (GLOBAL ID)
OTHER (PLEASE SPECIFY) **BILLING INFORMATION / SPECIAL INSTRUCTIONS** # Od 530 1545 1540 9 TIME 1535 TOTAL NUMBER OF CONTAINERS: HARD COPY

E-COPY

GEOTRACKER

OTHER (PLEA) Mounty View 1512 HOOV 1 01 8-5-20 DATE 3777 LOND BEACH BINCH GAMME □ NEXT DAY 4 DAYS RUSH Alto em 20·1hळमध्य BBH0041.03 155H 0041.04 LAB ID Malibo TURN AROUND TIME アジン SAME DAY RUSH 3 DAYS RUSH 31205 J COMPANY ADDRESS SAMPLE ID NORMAL 2 DAYS RUSH SITE NAME COMPANY ADDRESS Page 4 of 14



2834 N. NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP# 1541 & 2402 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

COOLER RECEIPT FORM

Client Name: $\sqrt{1/5}$		i,	
Project Name:			
Date Received: 8/5/2020 Rece	ived h	W. (Same 1/c	Picala
Carrier: AETL Courier Client		oy: Saraj's GSO Fed	Ev DIDC
		130 L Feu	EX LIUIS
□Others:			
G 1 12 179 G 1 (,) F	7.04		
Samples were received in: A Cooler ()			. 2.
Inside temperature of shipping container No 1:	3 7 ,	No Z: , No) 3;
Type of sample containers: □ VOA, □ Glass bo □ Metal sleeves, □ Others (Specify):	illes, ≥	wide mouth jars	, UHDPE dollies,
How are samples preserved: \square None, \square Ice,	□ D1 ₁₁₁	o Ioo Day Ioo	
			☐ HCl, ☐ Na ₂ S ₂ O ₃ ,
	3, ⊔ 1 N a	OII, \(\text{ZIIOAC},	\Box IIC1, \Box Na ₂ S ₂ O ₃ ,
☐ McOff M Other (Specify): \(\cdot \)	Sing		
AS Other (specify).	Yes	No, explain below	Name, if client was notified.
1. Are the COCs Correct?	103	110, explain below	1 talle, il chent was notified.
2. Are the Sample labels legible?	7		
3. Do samples match the COC?	V		
4. Are the required analyses clear?			
5. Is there enough samples for required analysis?	v		
6. Are samples sealed with evidence tape?	MIA		
7. Are sample containers in good condition?	>		
8. Are samples preserved?	7		
9. Are samples preserved properly for the			
intended analysis?	<u> </u>		
10. Are the VOAs free of headspace?	NIA		
11. Are the jars free of headspace?			
PLEASE NOTE ALL SAMPLES WILL B	BE DI	SPOSED OF 3	<i>30 DAYS AFTER</i>
RECEIVING DATE. IF AETL IS INFOR	RMED	OTHERWIS.	E, THERE WILL
BE A STORAGE CHARGE PER SAMPL	E PE	R MONTH FO	OR ANY SAMPLE
HELD BEYOND 30 DAYS.			
Explain all "No" answers for above questions:			
		-	· — — — — — — — — — — — — — — — — — — —



Long Beach, CA 90807

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr.

Malibu, CA 90265

Project Name: Malibu High School Reported: 08/06/2020 17:20

Jonathan Barkman

Samples Received

AETL received the following samples on 08/05/2020 with the following specifications

Project Manager:

Project Name: Malibu High School

Site: 30215 Morning View Dr. Malibu, CA 90265

Lab ID BBH0041-01	Client ID W-080520-1	Sample Date 08/5/20 15:30	Matrix Wipe	Quantity of Containers
Analysis			Units	TAT
EPA 8082		uç	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0041-02	W-080520-2	-080520-2 08/5/20 15:35 Wipe		1
Analysis			Units	TAT
EPA 8082		ug	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0041-03	W-080520-3	08/5/20 15:40	Wipe	1
Analysis			Units	TAT
EPA 8082		ug	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBH0041-04	W-080520-4	08/5/20 15:45	Wipe	1
Analysis			Units	TAT
EPA 8082			/100cm2	5

Total Number of Samples received:



Long Beach, CA 90807

3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041

Project Number: SMSD-20-9426

Project Manager:

Jonathan Barkman

Project Name: Malibu High School

Site: Malibu High School

30215 Morning View Dr.

Malibu, CA 90265

Reported: 08/06/2020 17:20

Positive Hits Summary

Lab ID	Client ID				
BBH0041-01	W-080520-1	Re	ceived: 08/05/2	2020 17:20	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA 8082	Aroclor-1254 (PCB-1254)	0.154		ug/100cm2	08/06/2020 15:17
Lab ID	Client ID				
BBH0041-02	W-080520-2	Re	ceived: 08/05/2	2020 17:20	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA 8082	Aroclor-1254 (PCB-1254)	0.150		ug/100cm2	08/06/2020 15:37
Lab ID	Client ID				
BBH0041-03	W-080520-3	Re	ceived: 08/05/2	2020 17:20	
Method	Analyte	Result	Qualifier	Unit	Analyzed
EPA 8082	Aroclor-1254 (PCB-1254)	0.0831		ug/100cm2	08/06/2020 15:57
Lab ID	Client ID				
BBH0041-04	W-080520-4	Re	ceived: 08/05/2	2020 17:20	
Method	Analyte	Result	Qualifier	Unit	Analyzed



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site: Malibu High School

Jonathan Barkman

Project Number: SMSD-20-9426 30215 Morning View Dr.

Malibu, CA 90265

Project Name: Malibu High School Reported: 08/06/2020 17:20

Analytical Results

Project Manager:

Client ID: W-080520-1

Long Beach, CA 90807

Lab ID: BBH0041-01 (Wipe)

3777 Long Beach Boulevard, Annex Building

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1254 (PCB-1254)	0.154		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	96.8%				30-150	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C
Surrogate: Tetrachloro-m-xylene	118%				30-150	08/06/20 10:01	08/06/20 15:17	B0H0113	AT	3540C



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site:

Project Number: SMSD-20-9426

Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/06/2020 17:20

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Analytical Results

Client ID: W-080520-2

Long Beach, CA 90807

Lab ID: BBH0041-02 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL U	Jnits	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs											
Method:	EPA 8082										
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1254 (PCB-1254)	0.150		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/	/100cm 2	08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
	Recovery				Acceptance (Criteria					
Surrogate: Decachlorobiphenyl	81.1%				30-150		08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C
Surrogate: Tetrachloro-m-xylene	94.5%				30-150		08/06/20 10:01	08/06/20 15:37	B0H0113	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site:

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr.

Anne Beach CA 20007 Malibu, CA 90265

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/06/2020 17:20

Malibu High School

Analytical Results

Client ID: W-080520-3

Lab ID: BBH0041-03 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs											
Method:	EPA 8082										
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1254 (PCB-1254)	0.0831		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500	ug/100cm 2	08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
	Recovery				Acceptan	ce Criteria					
Surrogate: Decachlorobiphenyl	87.3%				30-150		08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C
Surrogate: Tetrachloro-m-xylene	79.3%				30-150		08/06/20 10:01	08/06/20 15:57	B0H0113	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

> AETL Job Number: BBH0041

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 Long Beach, CA 90807

Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/06/2020 17:20

Site:

Malibu High School 30215 Morning View Dr.

Malibu, CA 90265

Analytical Results

Client ID: W-080520-4

Lab ID: BBH0041-04 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1254 (PCB-1254)	0.0998		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	87.4%				30-150	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C
Surrogate: Tetrachloro-m-xylene	98.0%				<i>30-150</i>	08/06/20 10:01	08/06/20 16:16	B0H0113	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site: Malibu High School
77 Long Beach Boulevard Appey Building Project Number: SMSD-20-9426 30215 Morning View Dr.

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/06/2020 17:20

Quality Control Results

PCBs (EPA 8082)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0113 - 3540C					Prepared:	08/06/2	020 10:01				
Method Blank (B0H0113-BLK1)					Analyzed:	08/06/2	020 14:38				
Aroclor-1016 (PCB-1016)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1221 (PCB-1221)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1232 (PCB-1232)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1242 (PCB-1242)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1248 (PCB-1248)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1254 (PCB-1254)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1260 (PCB-1260)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1262 (PCB-1262)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1268 (PCB-1268)	ND	0.0200	0.0500	ug/100cm2							
Surrogate: Decachlorobiphenyl	0.0441			ug/100cm2	0.0500000		88.2	30-150			
Surrogate: Tetrachloro-m-xylene	0.0485			ug/100cm2	0.0500000		97.0	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

Project Number:

3777 Long Beach Boulevard, Annex Building

Long Beach, CA 90807

AETL Job Number:

BBH0041 SMSD-20-9426 Site:

Malibu High School

30215 Morning View Dr.

Malibu, CA 90265

Project Manager: Jonathan Barkman Project Name: Malibu High School

Reported:

08/06/2020 17:20

Quality Control Results

PCBs (EPA 8082)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0113 - 3540C (Co	ontinued)				Prepared:	08/06/2	2020 10:01				
LCS (B0H0113-BS1)	,				Analyzed:	08/06/2	2020 13:38				
Aroclor-1016 (PCB-1016)	0.610	0.0200	0.0500	ug/100cm2	1.00000		61.0	50-150			
Aroclor-1260 (PCB-1260)	0.607	0.0200	0.0500	ug/100cm2	1.00000		60.7	50-150			
Surrogate: Decachlorobiphenyl	0.0669			ug/100cm2	0.0500000		134	30-150			
Surrogate: Tetrachloro-m-xylene	0.0610			ug/100cm2	0.0500000		122	30-150			
LCSD (B0H0113-BSD1)					Analyzed:	08/06/2	2020 13:58				
Aroclor-1016 (PCB-1016)	0.755	0.0200	0.0500	ug/100cm2	1.00000		75.5	50-150	21.2	40	
Aroclor-1260 (PCB-1260)	0.727	0.0200	0.0500	ug/100cm2	1.00000		72.7	50-150	18.0	40	
Surrogate: Decachlorobiphenyl	0.0682			ug/100cm2	0.0500000		136	30-150			
Surrogate: Tetrachloro-m-xylene	0.0664			ug/100cm2	0.0500000		133	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBH0041 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9426 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA 90265

Project Name: Malibu High School Reported: 08/06/2020 17:20

Qualifiers and Definitions

ItemDefinitions%RECPercent Recovery°CDegrees Celsius

AETL American Environmental Testing Laboratory, LLC

CARB California Air Resources Board

COC Chain of Custody

Dup Duplicate

ELAP Environmental Laboratory Accreditation Program

EPA Environmental Protection Agency

HC Hydrocarbon

LACSD Los Angeles County Sanitation Districts

LCS Laboratory Control Sample - A sample matrix, free from the analytes of interest, spiked with verified known amounts of

analytes.

LCSD Laboratory Control Sample Duplicate - A replicate of Laboratory Control Sample.

LOQ Limit of Quantitation

MDL Method Detection Limit - The minimum measured concentration of a substance that can be reported with 99% confidence.

MDL is statistically derived number which is specific for each instrument, each method and each compound.

mg/kg Miligrams per Kilogram
mg/L Miligrams per Liter

MS Matrix Spike - A sample prepared, taken through all sample preparation and analytical steps of the procedure and analyzed as

an independent test results.

MSD Matrix Spike Duplicate - A replicate of Matrix Spike Sample.

No No

ND Analyte is not detected below Method Detection Limit.

ng/m3 Nanograms per cubic meter

NIOSH National Institute for Occupational Safety and Health

nL/L Nanoliters per Liter

NTU Nephelometric Turbidity Units

OSHA Occupational Safety and Health Administration

RL Reporting Limit - The lowest concentration at which an analyte can be detected in a sample and its concentration can be

reported with a specified degree of confidence, accuracy and precision. For usage at AETL, RL is equivalant to LOQ.

RPD Relative Percent Difference
SIM Selective Ion Monitoring
TPH Total Petroleum Hydrocarbons
ug/kg Micrograms per Kilogram
ug/L Micrograms per Liter
ug/m3 Micrograms per cubic meter

Y Yes



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

August 04, 2020

AETL Job No: BBG0308
Project Number: SMSD-20-9592
Received Date: 07/31/2020

Jonathan Barkman NV5 3777 Long Beach Boulevard, Annex Building Long Beach, CA 90807

Project Name: Malibu High School

Site: Malibu High School

30215 Morning View Dr.

Malibu, CA

Enclosed please find the results of analyses for samples which were analyzed as specified on the attached chain of custody. If you have any questions concerning this report, please do not hesitate to call.

Checked By:

Harriet Torosyan

Project Manager

Approved By:

Corey Jones

Project Manager

Table of Contents

	ent Project Name: rk Order Number:	Malibu High School (SMSD-20-9592) BBG0308	
1	Cover Letter		1
2	Sample Condition	on Receipt	3
3	Chain of Custody		4
4	Cooler Receipt Fo	rm	5
5	Samples Received	1	6
6	Positive Hits Sumi	mary	9
7	Analytical Results		10
8	Quality Control Re	sults	22
9	Qualifiers and Def	initions	26



Long Beach, CA 90807

3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Project Number: SMSD-20-9592 30215 Morning View Dr.
Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Sample Condition on Receipt

	Cooler ID: Default Cooler		Геmperature: 2.0 °С	
1	Are the COCs Correct	Υ		
1	Labels Legible	Υ	Containers In Good Condition	Υ
1	COC/Labels Agree	Υ	Samples Preserved Properly	Υ
1	Sufficient Sample Volume	Υ	Sufficient Holding Time for all Tests	Υ
1	Sample Labels intact	Υ	Received on Ice	Υ



KYZER LABS COMPANY

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 NORTH NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP # 1541 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

CHAIN OF CUSTODY RECORD

113741

TEST INSTRUCTIONS & COMMENTS က က Page / of RELINQUISHED BY Date: /41/70 RECEIVED BY 31(70 Signature Time: 1530 Time: LS20 Wordy Villanier Alcondra Villancera Change Aralla **ANALYSIS REQUESTED** AETL JOB NO. 13 12 CG 30 8 RELINQUISHED BY: RECEIVED BY: Signature 992 073/20 CANDY FLORES TRIBUTION: WHITE - Laboratory, CANARY - Laboratory, PINK - Project/Account Manager, YELLOW - Sampler/Originator 1530 Expertion Soxwith EDH 8085 3 × × × × × 2-15-E RELINQUISHED BY LONGBERFEMAIL DAVID. SCHALK GAVS. LOM PRES. 47 RECEIVED BY Printed Name Printed Name SAMPLER: Signature: Signature: NUMBER/SIZE PHONE 310.951.9482 SmSD-30-4693 CONTAINER PROJECT MANAGER DATA DELIVERABLE REQUIRED BLANK PROJECT # MATRIX NE AIR 至の GEOTRACKER (GLOBAL ID) OTHER (PLEASE SPECIFY)_ **BILLING INFORMATION / SPECIAL INSTRUCTIONS** # Od 1530 1435 1442 1520 1505 (han) TIME コかり TOTAL NUMBER OF CONTAINERS: 430 1450 1001 5 HARD COPY 30215 Merring VIEW Dr E-COPY 0210515 130120 130128 BR602081017130120 201021 1 20 8 8 8 20 120 120 120 120 120 02/08/1 3777 LOVE BEACH BLUD ANDOX 13/49 30/20 DATE 3 NVS - Alta Environmental C: Dave Shade SAME DAY TO REXT DAY RUSH BR69398.02 A DAYS MAKED THE 1073120-3 121562308.89 40.30502AZ 30,908,058 13860388.06 1073120-4 BEE0308.10 I 73020-3 158635012 FE6030807 1315-030F.06 J073/20-5 BBG0308-11 HIGH School LAB ID **TURN AROUND TIME** 3 DAYS E-020ELZN 2-0208LZM 4-020212W I 73020-2 1175120-2 SAMPLE ID 173020-1 1-05/Et0 NORMAL Malhor 2 DAYS RUSH SITE NAME ADDRESS COMPANY Page 4 of 27



2834 N. NAOMI ST. BURBANK, CALIFORNIA 91504 ELAP# 1541 & 2402 LACSD# 10181 TEL (888) 288-AETL (818) 845-8200 FAX (818) 845-8840 www.aetlab.com

COOLER RECEIPT FORM

Client Name: NV5			
Project Name:			
AETL Job Number: BB 60308			
Date Received: 7/3//20 Rece	ived b	y: Saygi's	Pirch
Carrier: AETL Courier			
□Others:			
Samples were received in: 🛛 Cooler (/)	Othe	r (Specify):	
Inside temperature of shipping container No 1:	2.00	No 2: , No	3:
Type of sample containers: □ VOA, □ Glass bo			
☐ Metal sleeves, ☐ Others (Specify):			
How are samples preserved: ☐ None, ☑ Ice,	□ Blue	e Ice, \square Dry Ice	
✓ None, ☐ HNO	s, 🗆 Na	OH, □ ZnOAc,	\square HCl, \square Na ₂ S ₂ O ₃ ,
□ МеОН			
☐ Other (Specify):			
	Yes	No, explain below	Name, if client was notified.
1. Are the COCs Correct?	>		
2. Are the Sample labels legible?	7		
3. Do samples match the COC?	7		
4. Are the required analyses clear?	>		
5. Is there enough samples for required analysis?	2		
6. Are samples sealed with evidence tape?	NA		
7. Are sample containers in good condition?	>		
8. Are samples preserved?	>		
9. Are samples preserved properly for the intended analysis?	>		
10. Are the VOAs free of headspace?	NIX		
11. Are the jars free of headspace?			
177	>		
PLEASE NOTE ALL SAMPLES WILL BE RECEIVING DATE. IF AETL IS INFORBE A STORAGE CHARGE PER SAMPLE HELD BEYOND 30 DAYS. Explain all "No" answers for above questions:	RMED	OTHERWIS	E, THERE WILL



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Samples Received

AETL received the following samples on 07/31/2020 with the following specifications

Project Name: Malibu High School

Site: 30215 Morning View Dr.

Malibu, CA

Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-01	I73020-1	07/30/20 14:50	Air	1
Analysis			Units	ТАТ
EPA TO-10A			ng/m³	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-02	173020-2	07/30/20 15:11	Air	1
Analysis			Units	ТАТ
EPA TO-10A			ng/m³	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-03	WZ73020-1	07/30/20 15:01	Wipe	1
Analysis			Units	ТАТ
EPA 8082		ug	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-04	WZ73020-2	07/30/20 15:05	Wipe	1
Analysis			Units	TAT
EPA 8082		ug	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-05	WZ73020-3	07/30/20 15:20	Wipe	1
Analysis			Units	TAT
EPA 8082		ug	/100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-06	WZ73020-4	07/30/20 15:30	Wipe	1
Analysis			Units	TAT
EPA 8082		ug	/100cm2	5



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

Long Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Samples Received

(Continued)

AETL received the following samples on 07/31/2020 with the following specifications

Project Name: Malibu High School

Site: 30215 Morning View Dr.

Malibu, CA

Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-07	J073120-1	07/31/20 14:30	Wipe	1
Analysis			Units	TAT
EPA 8082		ug,	100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-08	J073120-2	07/31/20 14:35	Wipe	1
Analysis			Units	TAT
EPA 8082		ug.	100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-09	J073120-3	07/31/20 14:40	Wipe	1
Analysis			Units	TAT
EPA 8082		ug	100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-10	J073120-4	07/31/20 14:45	Wipe	1
Analysis			Units	TAT
EPA 8082		ug.	100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-11	J073120-5	07/31/20 14:50	Wipe	1
Analysis			Units	TAT
EPA 8082		ug,	100cm2	5
Lab ID	Client ID	Sample Date	Matrix	Quantity of Containers
BBG0308-12	I73020-3	07/30/20 14:50	Air	1
Analysis			Units	TAT
EPA TO-10A			ng/m³	5



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBG0308 Site: Malibu High School
3777 Long Beach Boulevard, Appex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View D Long Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Total Number of Samples received: 12



EPA 8082

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School
77 Long Beach Boulevard, Appey Building Project Number: SMSD-20-9592 30215 Morning View Dr.

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning Value Beach, CA 90807 Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

ug/100cm2

Positive Hits Summary

Lab ID **Client ID** 173020-1 Received: 07/31/2020 17:18 BBG0308-01 Method Result Qualifier Analyte Unit Analyzed EPA TO-10A 08/03/2020 09:37 Aroclor-1254 (PCB-1254) 30.9 ng/m³ Lab ID **Client ID** BBG0308-04 WZ73020-2 Received: 07/31/2020 17:18 Method Analyte Result Qualifier Unit Analyzed

0.0366

Aroclor-1254 (PCB-1254)

08/03/2020 11:21



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site:

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

Anne Beach CA 20007 Malibu, CA

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Malibu High School

Analytical Results

Client ID: 173020-1

Lab ID: BBG0308-01 (Air)

Analyte	Result Qualif	ier Dilutio	n MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds									
Method:	EPA TO-10A									
Aroclor-1016 (PCB-1016)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1221 (PCB-1221)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1232 (PCB-1232)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1242 (PCB-1242)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1248 (PCB-1248)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1254 (PCB-1254)	30.9	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1260 (PCB-1260)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1262 (PCB-1262)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Aroclor-1268 (PCB-1268)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
	Recovery			Acceptano	ce Criteria					
Surrogate: Decachlorobiphenyl	66.3%			<i>30-150</i>		07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C
Surrogate: Tetrachloro-m-xylene	43.3%			<i>30-150</i>		07/31/20 18:00	08/03/20 09:37	B0H0008	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site:

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA

Malibu High School

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: 173020-2

Long Beach, CA 90807

Lab ID: BBG0308-02 (Air)

Analyte	Result Qual	fier Dilu	tion	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds										
Method:	EPA TO-10A										
Aroclor-1016 (PCB-1016)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1221 (PCB-1221)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1232 (PCB-1232)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1242 (PCB-1242)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1248 (PCB-1248)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1254 (PCB-1254)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1260 (PCB-1260)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1262 (PCB-1262)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Aroclor-1268 (PCB-1268)	ND	:	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
	Recovery				Acceptanc	e Criteria					
Surrogate: Decachlorobiphenyl	31.2%				30-150		07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C
Surrogate: Tetrachloro-m-xylene	37.4%				30-150		07/31/20 18:00	08/03/20 09:52	B0H0008	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: WZ73020-1

Lab ID: BBG0308-03 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs											
Method:	EPA 8082										
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500	ug/100cm 2	07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
	Recovery				Acceptan	ce Criteria					
Surrogate: Decachlorobiphenyl	60.4%				30-150		07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	52.2%				30-150		07/31/20 18:00	08/03/20 11:06	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: WZ73020-2

Lab ID: BBG0308-04 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	0.0366	J	1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	33.6%				30-150	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	47.1%				30-150	07/31/20 18:00	08/03/20 11:21	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Project Number: SMSD-20-9592 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: WZ73020-3

Long Beach, CA 90807

Lab ID: BBG0308-05 (Wipe)

3777 Long Beach Boulevard, Annex Building

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	75.8%				30-150	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	50.7%				30-150	07/31/20 18:00	08/03/20 12:39	B0H0010	AT	3540C



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Jonathan Barkman

Project Number: SMSD-20-9592 30215 Morning View Dr.

Build Management Senders Barbara Barbara

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Project Manager:

Client ID: WZ73020-4

Long Beach, CA 90807

Lab ID: BBG0308-06 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	42.0%				30-150	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	52.2%				30-150	07/31/20 18:00	08/03/20 12:54	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Project Number: SMSD-20-9592 30215 Morning View Dr.
Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: J073120-1

Long Beach, CA 90807

Lab ID: BBG0308-07 (Wipe)

3777 Long Beach Boulevard, Annex Building

Analyte	Result	Qualifier	Dilution	MDL	RL U	Jnits	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs	_	_	_	•	_	•		_	•	_	_
Method:	EPA 8082										
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/	/100cm 2	07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
	Recovery				Acceptance C	Criteria					
Surrogate: Decachlorobiphenyl	43.3%				30-150		07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	66.9%				<i>30-150</i>		07/31/20 18:00	08/03/20 13:08	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School
Project Number: SMSD-20-9592 30215 Morning View Dr.

Project Number: SMSD-20-9592
Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Malibu, CA

Analytical Results

Client ID: J073120-2

Long Beach, CA 90807

Lab ID: BBG0308-08 (Wipe)

3777 Long Beach Boulevard, Annex Building

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	АТ	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	31.0%				30-150	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	43.7%				30-150	07/31/20 18:00	08/03/20 13:23	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

Anne Beach CA 20007 Malibu, CA

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: J073120-3

Lab ID: BBG0308-09 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	59.4%				30-150	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	38.2%				30-150	07/31/20 18:00	08/03/20 13:38	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

> AETL Job Number: BBG0308 Site: Malibu High School

30215 Morning View Dr. 3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 Malibu, CA Long Beach, CA 90807

Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: J073120-4

Lab ID: BBG0308-10 (Wipe)

Analyte	Result	Qualifier	Dilution	MDL	RL Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs										
Method:	EPA 8082									
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/100cm 2	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
	Recovery				Acceptance Criteria					
Surrogate: Decachlorobiphenyl	39.9%				30-150	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	45.5%				30-150	07/31/20 18:00	08/03/20 13:53	B0H0010	AT	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Project Number: SMSD-20-9592 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Client ID: J073120-5

Long Beach, CA 90807

Lab ID: BBG0308-11 (Wipe)

3777 Long Beach Boulevard, Annex Building

Analyte	Result	Qualifier	Dilution	MDL	RL Uni		pared e/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
PCBs											
Method:	EPA 8082										
Aroclor-1016 (PCB-1016)	ND		1	0.0200	0.0500 ug/10	00cm 07/31/	20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1221 (PCB-1221)	ND		1	0.0200	0.0500 ug/10	00cm 07/31/ 2	20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1232 (PCB-1232)	ND		1	0.0200	0.0500 ug/10	00cm 07/31/ 2	20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1242 (PCB-1242)	ND		1	0.0200	0.0500 ug/10		20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1248 (PCB-1248)	ND		1	0.0200	0.0500 ug/10		20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1254 (PCB-1254)	ND		1	0.0200	0.0500 ug/10	00cm 07/31/ 2	20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1260 (PCB-1260)	ND		1	0.0200	0.0500 ug/10		20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1262 (PCB-1262)	ND		1	0.0200	0.0500 ug/10		20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Aroclor-1268 (PCB-1268)	ND		1	0.0200	0.0500 ug/10		20 18:00	08/03/20 14:08	B0H0010	AT	3540C
	Recovery				Acceptance Cri	teria					
Surrogate: Decachlorobiphenyl	40.7%				30-150	07/31/	20 18:00	08/03/20 14:08	B0H0010	AT	3540C
Surrogate: Tetrachloro-m-xylene	44.2%				<i>30-150</i>	07/31/	20 18:00	08/03/20 14:08	B0H0010	AT	3540C



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Jonathan Barkman

Project Number: SMSD-20-9592 30215 Morning View Dr.

Build Management Senders Barbara Barbara

Project Name: Malibu High School Reported: 08/04/2020 15:01

Analytical Results

Project Manager:

Client ID: 173020-3

Long Beach, CA 90807

Lab ID: BBG0308-12 (Air)

Analyte	Result Qualifie	r Dilution	MDL	RL	Units	Prepared Date/Time	Analyzed Date/Time	Batch	Analyst Initials	Prep. Method
Semivolatile Organic C	ompounds									
Method:	EPA TO-10A									
Aroclor-1016 (PCB-1016)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1221 (PCB-1221)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1232 (PCB-1232)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1242 (PCB-1242)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1248 (PCB-1248)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1254 (PCB-1254)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1260 (PCB-1260)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1262 (PCB-1262)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Aroclor-1268 (PCB-1268)	ND	1	0.0500	0.100	ng/m³	07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
	Recovery			Acceptance	e Criteria					
Surrogate: Decachlorobiphenyl	46.2%			30-150		07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C
Surrogate: Tetrachloro-m-xylene	35.9%			30-150		07/31/20 18:00	08/03/20 10:07	B0H0008	ATS	3540C



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr.

Anne Beach CA 20007 Malibu, CA

Long Beach, CA 90807 Project Manager: Jonathan Barkman Project Name: Malibu High School Reported: 08/04/2020 15:01

Quality Control Results

Semivolatile Organic Compounds (EPA TO-10A)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0008 - 3540C					Prepared:	07/31/2	020 18:00				
Method Blank (B0H0008-BLK1)					Analyzed:	08/03/2	020 09:22				
Aroclor-1016 (PCB-1016)	ND	0.0500	0.100	ng/m³							
Aroclor-1221 (PCB-1221)	ND	0.0500	0.100	ng/m³							
Aroclor-1232 (PCB-1232)	ND	0.0500	0.100	ng/m³							
Aroclor-1242 (PCB-1242)	ND	0.0500	0.100	ng/m³							
Aroclor-1248 (PCB-1248)	ND	0.0500	0.100	ng/m³							
Aroclor-1254 (PCB-1254)	ND	0.0500	0.100	ng/m³							
Aroclor-1260 (PCB-1260)	ND	0.0500	0.100	ng/m³							
Aroclor-1262 (PCB-1262)	ND	0.0500	0.100	ng/m³							
Aroclor-1268 (PCB-1268)	ND	0.0500	0.100	ng/m³							
Surrogate: Decachlorobiphenyl	0.0354			ng/m³	0.0500000		70.7	30-150			
Surrogate: Tetrachloro-m-xylene	0.0323			ng/m³	0.0500000		64.6	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr. Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Quality Control Results

Semivolatile Organic Compounds (EPA TO-10A)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0008 - 3540C (C	Continued)				Prepared:	07/31/2	020 18:00				
LCS (B0H0008-BS1)	,				Analyzed:	08/03/2	020 08:52				
Aroclor-1016 (PCB-1016)	0.554	0.0500	0.100	ng/m³	1.00000		55.4	40-140			
Aroclor-1260 (PCB-1260)	0.614	0.0500	0.100	ng/m³	1.00000		61.4	40-140			
Surrogate: Decachlorobiphenyl	0.0309			ng/m³	0.0500000		61.8	30-150			
Surrogate: Tetrachloro-m-xylene	0.0304			ng/m³	0.0500000		60.9	30-150			
LCSD (B0H0008-BSD1)					Analyzed:	08/03/2	020 09:07				
Aroclor-1016 (PCB-1016)	0.492	0.0500	0.100	ng/m³	1.00000		49.2	40-140	11.9	40	
Aroclor-1260 (PCB-1260)	0.595	0.0500	0.100	ng/m³	1.00000		59.5	40-140	3.26	40	
Surrogate: Decachlorobiphenyl	0.0349			ng/m³	0.0500000		69.8	30-150			
Surrogate: Tetrachloro-m-xylene	0.0290			ng/m³	0.0500000		58.1	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

NV5 AETL Job Number: BBG0308
3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Site:

Malibu High School 30215 Morning View Dr.

Malibu, CA

Quality Control Results

PCBs (EPA 8082)

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0010 - 3540C					Prepared:	07/31/2	020 18:00				
Method Blank (B0H0010-BLK1)					Analyzed:	08/03/2	020 10:51				
Aroclor-1016 (PCB-1016)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1221 (PCB-1221)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1232 (PCB-1232)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1242 (PCB-1242)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1248 (PCB-1248)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1254 (PCB-1254)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1260 (PCB-1260)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1262 (PCB-1262)	ND	0.0200	0.0500	ug/100cm2							
Aroclor-1268 (PCB-1268)	ND	0.0200	0.0500	ug/100cm2							
Surrogate: Decachlorobiphenyl	0.0533			ug/100cm2	0.0500000		107	30-150			
Surrogate: Tetrachloro-m-xylene	0.0438			ug/100cm2	0.0500000		87.6	30-150			



3777 Long Beach Boulevard, Annex Building

AMERICAN ENVIRONMENTAL TESTING LABORATORY

2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

Project Number: SMSD-20-9592 30215 Morning View Dr.

Project Manager: Jonathan Barkman Malibu, CA

Project Name: Malibu High School Reported: 08/04/2020 15:01

Quality Control Results

PCBs (EPA 8082)

Long Beach, CA 90807

Analyte	Result	MDL	RL	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qualifier
Batch: B0H0010 - 3540C (C	Continued)				Prepared:	07/31/2	020 18:00				
LCS (B0H0010-BS1)	,				-	08/03/2					
Aroclor-1016 (PCB-1016)	0.509	0.0200	0.0500	ug/100cm2	1.00000		50.9	50-150			
Aroclor-1260 (PCB-1260)	0.688	0.0200	0.0500	ug/100cm2	1.00000		68.8	50-150			
Surrogate: Decachlorobiphenyl	0.0366			ug/100cm2	0.0500000		73.2	30-150			
Surrogate: Tetrachloro-m-xylene	0.0346			ug/100cm2	0.0500000		69.2	30-150			
LCSD (B0H0010-BSD1)					Analyzed:	08/03/2	020 10:36				
Aroclor-1016 (PCB-1016)	0.629	0.0200	0.0500	ug/100cm2	1.00000		62.9	50-150	21.1	40	
Aroclor-1260 (PCB-1260)	0.570	0.0200	0.0500	ug/100cm2	1.00000		57.0	50-150	18.6	40	
Surrogate: Decachlorobiphenyl	0.0389			ug/100cm2	0.0500000		77.7	30-150			
Surrogate: Tetrachloro-m-xylene	0.0319			ug/100cm2	0.0500000		63.7	30-150			



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

AETL Job Number: BBG0308 Site: Malibu High School

3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592 30215 Morning View Dr. Malibu, CA

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

Qualifiers and Definitions

Item Qualifiers

J Analyte was detected. However, the analyte concentration is an estimated value, which is between the Method Detection Limit

(MDL) and the Reporting Limit (RL).

ItemDefinitions%RECPercent Recovery°CDegrees Celsius

AETL American Environmental Testing Laboratory, LLC

CARB California Air Resources Board

COC Chain of Custody

Dup Duplicate

ELAP Environmental Laboratory Accreditation Program

EPA Environmental Protection Agency

HC Hydrocarbon

LACSD Los Angeles County Sanitation Districts

LCS Laboratory Control Sample - A sample matrix, free from the analytes of interest, spiked with verified known amounts of

analytes.

LCSD Laboratory Control Sample Duplicate - A replicate of Laboratory Control Sample.

LOQ Limit of Quantitation

MDL Method Detection Limit - The minimum measured concentration of a substance that can be reported with 99% confidence.

MDL is statistically derived number which is specific for each instrument, each method and each compound.

mg/kg Miligrams per Kilogram
mg/L Miligrams per Liter

MS Matrix Spike - A sample prepared, taken through all sample preparation and analytical steps of the procedure and analyzed as

an independent test results.

MSD Matrix Spike Duplicate - A replicate of Matrix Spike Sample.

N No

ND Analyte is not detected below Method Detection Limit.

ng/m3 Nanograms per cubic meter

NIOSH National Institute for Occupational Safety and Health

nL/L Nanoliters per Liter

NTU Nephelometric Turbidity Units

OSHA Occupational Safety and Health Administration

RL Reporting Limit - The lowest concentration at which an analyte can be detected in a sample and its concentration can be

reported with a specified degree of confidence, accuracy and precision. For usage at AETL, RL is equivalant to LOQ.

RPD Relative Percent Difference
SIM Selective Ion Monitoring
TPH Total Petroleum Hydrocarbons
ug/kg Micrograms per Kilogram



2834 North Naomi Street Burbank, CA 91504 • ELAP# 1541 & 2402 • LACSD# 10181 TEL (888) 288-AETL • (818) 845-8200 • www.aetlab.com

Malibu High School 30215 Morning View Dr.

Malibu, CA

NV5 AETL Job Number: BBG0308 Site:
3777 Long Beach Boulevard, Annex Building Project Number: SMSD-20-9592

Long Beach, CA 90807 Project Manager: Jonathan Barkman

Project Name: Malibu High School Reported: 08/04/2020 15:01

ug/L Micrograms per Liter

ug/m3 Micrograms per cubic meter

Y Yes

APPENDIX D

Dust Monitoring Data

Dust Monitor Data Summaries, Malibu High School Building F Demolition

Instrument: MIE pDR 1000 DataRams

Action limit: 0.1 milligrams per cubic meter (mg/m³)

Project number: SMSD-20-9592

Froject numi	ber: SMSD-20)-333 <u>2</u>		1	Double de C		1	
	Instrument			Downwind (DW)/	Particulate Co	. ` ` ′	Results below action	Mean wind speed
Date	Number	Time Period	Location	Upwind (UW)	Current	TWA	level? Yes/No	mph
7/14/2020	6657	9:22	North	UW	0.045	0.041	Yes	NNE 0.4 mph
7/14/2020	6657	9:50	North	DW	0.050	0.049	Yes	SSW 0.2 mph
7/14/2020	6657	10:20	North	DW	0.052	0.049	Yes	SSE 0.3 mph
7/14/2020	6657	10:50	North	DW	0.051	0.049	Yes	WSW 0.0 mph
7/14/2020	6657	12:05	North	DW	0.033	0.049	Yes	SW 0.3 mph
7/14/2020	6657	12:30	North	DW	0.041	0.050	Yes	SSW 0.2 mph
7/14/2020	6657	13:00	North	DW	0.051	0.059	Yes	SW 0.6 mph
7/14/2020	6657	13:25	North	DW	0.025	0.048	Yes	SW 0.7 mph
7/14/2020	6657	13:50	North	DW	0.026	0.045	Yes	SW 1.0 mph
7/14/2020	6791	9:24	South	DW	0.031	0.038	Yes	NNE 0.4 mph
7/14/2020	6791	9:51	South	UW	0.048	0.042	Yes	SSW 0.2 mph
7/14/2020	6791	10:21	South South	UW	0.048	0.043	Yes	SSE 0.3 mph
7/14/2020	6791	10:51	South	UW	0.045	0.044	Yes	WSW 0.0 mph
7/14/2020	6791	12:06	South	UW	0.044	0.047	Yes	SW 0.3 mph
7/14/2020	6791	12:31	South	UW	0.012	0.050	Yes	SSW 0.2 mph
7/14/2020	6791 6701	13:01	South	UW UW	0.049	0.049	Yes Yes	SW 0.6 mph
7/14/2020 7/14/2020	6791 6791	13:26 13:51	South	UW	0.014 0.038	0.048 0.050	Yes Yes	SW 0.7 mph
7/14/2020	6657	7:21	North	DW	0.038	0.050	Yes Yes	SW 1.0 mph
7/15/2020	6657	8:01	North	UW	0.026	0.026	Yes	SE 0.2 mph
7/15/2020	6657	8:29	North	DW	0.009	0.020	Yes	WNW 0.2 mph SW 0.0 mph
7/15/2020	6657	9:06	North	DW	0.011	0.016	Yes	WSW 0.4 mph
7/15/2020	6657	9:35	North	UW	0.008	0.012	Yes	NW 0.0 mph
7/15/2020	6657	10:02	North	DW	0.008	0.012	Yes	SE 0.5 mph
7/15/2020	6657	10:28	North	DW	0.023	0.013	Yes	SSE 0.3 mph
7/15/2020	6657	11:04	North	DW	0.017	0.012	Yes	SW 0.0 mph
7/15/2020	6657	11:37	North	DW	0.005	0.120	Yes	SSW 0.4 mph
7/15/2020	6657	12:10	North	DW	0.012	0.012	Yes	SW 0.7 mph
7/15/2020	6657	12:31	North	DW	0.050	0.012	Yes	SSW 0.3 mph
7/15/2020	6657	13:00	North	DW	0.012	0.012	Yes	SW 0.3 mph
7/15/2020	6657	13:44	North	DW	0.009	0.012	Yes	W 0.0 mph
7/15/2020	6657	14:01	North	DW	0.018	0.012	Yes	SW 0.8 mph
7/15/2020	6657	14:29	North	DW	0.006	0.011	Yes	SSW 1.1 mph
7/15/2020	6657	14:44	North	DW	0.010	0.011	Yes	SSW 1.2 mph
7/15/2020	6791	7:23	South	UW	0.030	0.030	Yes	SE 0.2 mph
7/15/2020	6791	8:02	South	DW	0.018	0.019	Yes	WNW 0.2 mph
7/15/2020	6791	8:30	South	UW	0.007	0.013	Yes	SW 0.0 mph
7/15/2020	6791	9:07	South	UW	0.009	0.011	Yes	WSW 0.4 mph
7/15/2020	6791	9:36	South	DW	0.019	0.012	Yes	NW 0.0 mph
7/15/2020	6791	10:03	South	UW	0.032	0.014	Yes	SE 0.5 mph
7/15/2020	6791	10:29	South	UW	0.017	0.016	Yes	SSE 0.3 mph
7/15/2020	6791	11:05	South	UW	0.007	0.018	Yes	SW 0.0 mph
7/15/2020	6791	11:38	South	UW	0.021	0.019	Yes	SSW 0.4 mph
7/15/2020	6791	12:11	South	UW	0.024	0.020	Yes	SW 0.7 mph
7/15/2020	6791	12:32	South	UW	0.020	0.021	Yes	SSW 0.3 mph
7/15/2020	6791	13:01	South	UW	0.023	0.023	Yes	SW 0.3 mph
7/15/2020	6791	13:25	South	UW	0.016	0.024	Yes	W 0.0 mph
7/15/2020	6791	14:02	South	UW	0.024	0.024	Yes	SW 0.8 mph
7/15/2020	6791	14:30	South	UW	0.023	0.025	Yes	SSW 1.1 mph
7/15/2020	6791	14:45	South	UW	0.028	0.026	Yes	SSW 1.2 mph
7/17/2020	6657	12:33	North	UW	0.009	0.009	Yes	WNW 0.3 mph
7/17/2020	6657	13:01	North	DW	0.013	0.010	Yes	WSW 0.6 mph
7/17/2020	6657	13:41	North	DW	0.007	0.010	Yes	SW 0.7 mph
7/17/2020	6657	14:20	North	DW	0.012	0.011	Yes	SSW 1.0 mph
7/17/2020	6657	15:01	North	DW	0.031	0.015	Yes	SSW 1.7 mph
7/17/2020	6791	12:34	South	DW	0.011	0.011	Yes	WNW 0.3 mph
7/17/2020	6791	13:02	South	UW	0.023	0.012	Yes	WSW 0.6 mph
7/17/2020	6791	13:42	South	UW	0.011	0.012	Yes	SW 0.7 mph
7/17/2020	6791	14:21	South	UW	0.020	0.014	Yes	SSW 1.0 mph
7/17/2020	6791	15:02	South	UW	0.044	0.014	Yes	SSW 1.7 mph



Dust Monitor Data Summaries, Malibu High School Building I Demolition

Instrument: MIE pDR 1000 DataRams

Action limit:

Project number: SMSD-20-9592

	Instrument			Downwind (DW)/	Particulate C	ount (mg/m3)	Results below action	Mean wind speed
Date	Number	Time Period	Location	Upwind (ÙW)	Current	TWA	level? Yes/No	mph
7/16/2020	6791	7:35	North	UW	0.012	0.032	Yes	N 1.3 mph
7/16/2020	6791	8:05	North	UW	0.017	0.019	Yes	ENE 0.1 mph
7/16/2020	6791	8:32	North	UW	0.008	0.015	Yes	WNW 0.1 mph
7/16/2020	6791	9:04	North	UW	0.002	0.009	Yes	NW 0.6 mph
7/16/2020	6791	9:41	North	UW	0.007	0.006	Yes	NW 0.7 mph
7/16/2020	6791	10:21	North	UW	0.011	0.003	Yes	NW 0.3 mph
7/16/2020	6791	10:58	North	UW	0.004	0.004	Yes	NNW 0.5 mph
7/16/2020	6791	12:10	North	DW	0.011	0.009	Yes	E 0.9 mph
7/16/2020	6791	12:40	North	DW	0.023	0.012	Yes	SW 0.1 mph
7/16/2020	6791	13:15	North	DW	0.042	0.018	Yes	SW 0.5 mph
7/16/2020	6791	13:40	North	DW	0.031	0.020	Yes	SSW 0.8 mph
7/16/2020	6657	7:36	South	DW	0.008	0.008	Yes	N 1.3 mph
7/16/2020	6657	8:06	South	DW	0.023	0.007	Yes	ENE 0.1 mph
7/16/2020	6657	8:33	South	DW	0.005	0.005	Yes	WNW 0.1 mph
7/16/2020	6657	9:05	South	DW	0.006	0.006	Yes	NW 0.6 mph
7/16/2020	6657	9:42	South	DW	0.009	0.004	Yes	NW 0.7 mph
7/16/2020	6657	10:23	South	DW	0.008	0.004	Yes	NW 0.3 mph
7/16/2020	6657	10:59	South	DW	0.005	0.005	Yes	NNW 0.5 mph
7/16/2020	6657	12:11	South	DW	0.005	0.007	Yes	E 0.9 mph
7/16/2020	6657	12:41	South	UW	0.011	0.009	Yes	SW 0.1 mph
7/16/2020	6657	13:16	South	UW	0.033	0.010	Yes	SW 0.5 mph
7/16/2020	6657	13:41	South	UW	0.032	0.010	Yes	SSW 0.8 mph



